



DNV/GL SILVER/CIMS Tank Container Periodic Inspection Report

Control Number
Date 22-Jul-16

This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.

Note: This inspection is performed subject to DNV-GL's Standard Terms and Conditions.

Scope: 2½ Year Inspection 5 Year Inspection Exceptional

Place of inspection: FFA, Rotterdam, The Netherlands	Owner's Serial Number 525002-9
Operator/Lessor:	
Manufacturer: Consani	Manufacturer's Serial No. P31308

Applicable Regulations. Enter initial approval No. as applicable

- | | |
|--|---|
| <input checked="" type="checkbox"/> CSC F BV 7128/99 | <input checked="" type="checkbox"/> UK-DFT UK DETR |
| <input checked="" type="checkbox"/> IMO UN PORTABLE T50 | <input checked="" type="checkbox"/> US-DOT DOT 51 |
| <input checked="" type="checkbox"/> RID/ADR F 5214 BV 02 | <input checked="" type="checkbox"/> AAR 600 |
| <input type="checkbox"/> BAM | <input checked="" type="checkbox"/> TC Impact |
| <input checked="" type="checkbox"/> TIR GB C 4680 BV 2000 | <input checked="" type="checkbox"/> UIC IC70 <input type="checkbox"/> FRA |


Tank Information	
Year of Manufacture:	2002
Max Gross Weight (Kg):	36000
Tare Weight (Kg):	8700
Capacity (L):	24314
Design Temp (C):	55
M.A.W.P. (Bar):	22.0
Test Pressure (Bar):	36.3
Top Discharge:	No
Bottom Discharge:	Yes
No. of closures in series:	Three
Shell Material:	SA 612
Shell Thickness (mm):	19.41 EMS
Heads Material:	SA 612
Heads Thickness (mm):	18.01 EMS
ISO Type:	22K8

Inspection Dates (mm/yy)		
Initial Hydro Test:	06/02	Witness: BV
Last Hydro Test:	09/12	Witness: NV
This inspection date:	22/07/16	
Date Next Inspection Due	01/19	

Inspections Performed	N/A	In Order	See Comments
Internal Inspection		X	
External Inspection		X	
Hydro Test		X	
Date: 22-Jul-16			
Pressure (Bar): 36.3			
Fittings Inspection		X	
Frame Inspection		X	
Decals Inspection		X	
Steam Coils Test	X		
Pressure (Bar): N/A			

Pressure Relief Valves	1st	2nd
Manufacturer/Type:	Fort Vale	N/A
Serial Number:	0211768	N/A
Full Flow Rate (CMHR):	10886	N/A
Operating Pressure (Bar):	22	N/A
Vacuum Setting (Hg):	N/A	N/A
Bursting Disc (Bar):	N/A	N/A

Comments:



IA-9101

Anthony Bova

Anthony Bova

CSC 01/19
Plate Marking/Stamping: NV07/16

Surveyors Name:

J. Wouters

Information contained in this report shall not relieve any designer, builder, owner, manufacturer, seller, supplier, operator, certifying authority, repairer, hauler, carrier or other entity of any warranty expressed or implied.