



DNV/GL SILVER/CIMS Tank Container Periodic Inspection Report

Control Number
Date 22-Jul-16

This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.
Note: This inspection is performed subject to DNV-GL's Standard Terms and Conditions.

Scope: 2½ Year Inspection 5 Year Inspection Exceptional

| | |
|-----------------------|---|
| Place of inspection: | Owner's Serial Number 525001-3 |
| Operator/Lessor: | |
| Manufacturer: Consani | Manufacturer's Serial No. P27034 |

Applicable Regulations. Enter initial approval No. as applicable

- | | |
|--|---|
| <input checked="" type="checkbox"/> CSC F BV 7128/99 | <input checked="" type="checkbox"/> UK-DFT UK DETR |
| <input checked="" type="checkbox"/> IMO 5 | <input checked="" type="checkbox"/> US-DOT DOT 51 |
| <input checked="" type="checkbox"/> RID/ADR F 5014 BV 01 | <input checked="" type="checkbox"/> AAR 600 |
| <input type="checkbox"/> BAM | <input checked="" type="checkbox"/> TC Impact |
| <input checked="" type="checkbox"/> TIR GB C 4680 BV 2000 | <input checked="" type="checkbox"/> UIC IC70 <input type="checkbox"/> FRA |

| Tank Information | |
|----------------------------|-----------|
| Year of Manufacture: | 2001 |
| Max Gross Weight (Kg): | 36000 |
| Tare Weight (Kg): | 8100 |
| Capacity (L): | 24433 |
| Design Temp (C): | 55 |
| M.A.W.P. (Bar): | 22.0 |
| Test Pressure (Bar): | 33.0 |
| Top Discharge: | No |
| Bottom Discharge: | Yes |
| No. of closures in series: | Three |
| Shell Material: | SA 612 |
| Shell Thickness (mm): | 17.25 EMS |
| Heads Material: | SA 612 |
| Heads Thickness (mm): | 16.71 EMS |
| ISO Type: | 22K8 |


| Inspection Dates (mm/yy) | | |
|--------------------------|----------|-------------|
| Initial Hydro Test: | 03/01 | Witness: BV |
| Last Hydro Test: | 12/10 | Witness: NV |
| This inspection date: | 22/07/16 | |
| Date Next Inspection Due | 01/19 | |

| Inspections Performed | N/A | In Order | See Comments |
|-----------------------|-----|----------|--------------|
| Internal Inspection | | X | |
| External Inspection | | X | |
| Hydro Test | | X | |
| Date: 22-Jul-16 | | | |
| Pressure (Bar): 33 | | | |
| Fittings Inspection | | X | |
| Frame Inspection | | X | |
| Decals Inspection | | X | |
| Steam Coils Test | X | | |
| Pressure (Bar): N/A | | | |

| Pressure Relief Valves | 1st | 2nd |
|---------------------------|-----------|-----|
| Manufacturer/Type: | Fort Vale | N/A |
| Serial Number: | 0100384 | N/A |
| Full Flow Rate (CMHR): | 10886 | N/A |
| Operating Pressure (Bar): | 22 | N/A |
| Vacuum Setting (Hg): | N/A | N/A |
| Bursting Disc (Bar): | N/A | N/A |

Surveyors Name:
J. Wouters

Comments:



IA-9101

Anthony Bova
Anthony Bova

CSC 01/19
Plate Marking/Stamping: NV07/16